RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 07-04-2021

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SATELLITE TOWN SUB DIVISION

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **CONSTRUCTION OF BUILDING AND OTHER CIVIL WORKS AND PLAYGOURNDS IN WARD NO -01, 03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION.(PACKAGE-11).**

Ref: 1. Work Order No: BBMP/EE/YNK.D/W.O/260/2019-20

2. Job code: 004-20-000030

We are here with forwarding to M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064. Fourth & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 1,12,34,224.00/- (Rs. One Crore Twelve Lakhs Thirty Four Thousand Two Hundred and Twenty Four Only). First and Part bill for Rs. 98,92,622.54/- were previously submitted ,Second and Part bill for Rs. 1,13,97,752.50/- were previously submitted, Third and Part bill for Rs. 74,63,660.00/- were previously submitted & the total bill amount submitted till date being Rs. 2,87,54,035.04/-/-(Rs.Two Crore Eighty Seven Lakhs Fifty Four Thousand Thirty Five and Four Paisa Only).

Thanking you

Yours faithfully,

For Rudraprasad Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Construction of Building and Other Civil Works and Playgrounds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division. (Package-11)

PMC

Fourth & Part Bill

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- **Construction of Building and Other Civil Works and Playgournds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division.(Package-11)**

Name of Client	:	EXECUTIVE ENGINEER, YELAHANKA DIVISION, BBMP, BANGALORE
Contractor/ Agency:		M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Total Cost	:	Rs.1,12,34,224.00/-
Date Of Inspection :		07-04-21
Status Of Bill	:	Fouth & Part Bill
In the Presence of :		a) Assistant Engineer Yelahanka division, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
5	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge.All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
6	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document	Work done upto the Billed Quantify and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

#317th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Website: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

7	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. complete as per specifications and directions of the Engineer in charge.All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

15	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications.complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
56	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
62	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery Complete as per specifications and the directions of the Engineer-in-charge .	Work done upto the Billed Quantity and the Quality is satisfactory
127	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods Complete as per specifications and the directions of the Engineer-in-charge .	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

128	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing Complete as per specifications and the directions of the Engineer-in-charge .	Work done upto the Billed Quantity and the Quality is satisfactory
129	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing Complete as per specifications and the directions of the Engineer-in-charge .	Work done upto the Billed Quantity and the Quality is satisfactory
130	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing Complete as per specifications and the directions of the Engineer-in-charge .	Work done upto the Billed Quantity and the Quality is satisfactory
131	Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:4 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, scaffolding, curing Complete as per specifications and the directions of the Engineer-in-charge .	Work done upto the Billed Quantity and the Quality is satisfactory.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯುಲಕಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಐ.ಎ.ಡಿ. ಬೆಂಗಳೂರು-10೮

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

135	Fabricating, providing and erecting in position Hot dip galvanized Gate. Using 72x72x4.8 mm Sq. G I Pipe Frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanized sq.rod for verticals at 150mm c/c , as shown in the drawing including providing hot do galvanized forged ornamental design in between rods and heads at top, middle and bottom. Intermediate supports of 75x12mm and 50x6mm arch bent to hot dip galvanized flats.The work is inclusive of throughing GI, Flat GI Sqm. rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials Like GI Sq. GI Pipe, GI Forged designs etc., heavy duty hinges are made out of 75mm sold sq. block assembled with 20mm du bearing in three places for each flop. Heavy duty locking arrangement of low places including cost of labour, painting, erection charges using hoist pulley cranes, with all lead and lift, loading, trasportation, unloading, scaffolding charges and all other.	Work done upto the Billed Quantity and the Quality is satisfactory
E1	Providing supplying and erection of koira granite of Udapeda plinth wall of 15 cm thickness and 30 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and Complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
E2	Providing supplying and erection of koira granite of stone pillers 152 cm height and 30cm x 30cm thickness including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and Complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

E3	Providing supplying and erection of koira granite of kandam stone wall 152cm height x 25cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
E4	Providing supplying and erection of koira granite of Top railing of stone wall of 15 cm thickness and 30 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in